

Community Liaison Group - Woolston

20th April, 2016, 5.00pm – 8.30pm Woolston Project Office, Woolston Wastewater Works, Victoria Road	
<p>Meeting</p> <p>Attendees: Chair – Cllr Warwick Payne (Cllr.WP) Representative of Woolston Community Association Victoria Road Residents Swift Road Resident Dundonald Close Resident SCC - Peter Wainwright, Environmental Officer (PW) Southern Water – Andy Soulsby (AS), Julie Anne Stokes (JAS), Jorge Rodriguez (JR), 4Delivery – Adrian Bollons (AB), Chris Roberts (CR)</p> <p>Apologies: SCC - Cllr Christopher Hammond (Cllr.CH), Stephen Harrison, Planning Officer (SH), Representative of Woolston Community Association Police – Claire Chivers (CC) SW – Madeline Stoneman (MS), Sam Underwood (SU) Environment Agency – Bill Scott (BS) 4Delivery – Mike Homer (MH)</p> <p>Abbreviations: SCC – Southampton County Council SW – Southern Water 4D – 4Delivery</p>	
Minutes	Action
Site Tour	
The site tour was well received and Cllr Warwick Payne commented “That it was very interesting and informative”.	
1. Introductions	
Chair – Cllr Warwick Payne	
2. Project Update	
Chris Roberts gave an update on the project.	
The Enabling Works is working well and was handed over to Southern Water on 18 th April 2016.	Info
The major demolition of the four tanks is complete and the demolished material has been crushed on site and reused, minimising the number of lorry movements to and from site. The manholes, local obstruction and interconnecting pipes are being dug out and the arising materials moved off site. Material is being imported to fill in the holes left by the demolished tanks to prepare for piling. The piling equipment is planned to arrive on site WC 9th May.	Info

<p>The new Low Lift Pumping Station, near the old Southern Water entrance, is now operational.</p>	<p>Info</p>
<p>The kerbs and foot path between the Southern Water site entrance and the Weston Cruising Club have been reinstated.</p>	<p>Info</p>
<p>In the next few weeks the Southern Water site entrance, opposite the Swift Road junction, is to be realigned around 15 metres south of its present position.</p>	<p>Info</p>
<p>3. Project Communications</p>	
<p>SW Call Centre received two calls in February. One related to lorries to site using Swift Road and one relating to the vibration causing a clock to fall and sustain damage. Both issues were satisfactorily resolved. No calls have been received regarding odour from the works during the past quarter. One enquiry, on 20th April, regarding a pre-start of construction house survey was addressed by supplying another copy of the survey.</p>	<p>Info</p>
<p>In February 317 newsletters were delivered to houses in the locale of the site. In April 120 letters were hand delivered inviting residents near to the site to a tour of the Enabling Works and to the Community Group Liaison meeting.</p>	<p>Info</p>
<p>4. Resident Feedback</p>	
<p>Parking: - Photographs of a contractor's vehicle parked in residents' bay were shown. The contractor will be contacted and told to park in the designated site car park in future. Any photos of construction vehicles associated with works at the WTW should be forwarded to julianne.stokes@southernwater.co.uk.</p>	<p>CR</p>
<p>Lorries: - A resident of Swift Road complained of lorries passing her house, causing it to shake. Adrian Bollons has visited the resident and the firm has again been notified of the designated HGV traffic route to the site which does not include Swift Road. The Project Director, Chris Roberts is to call a meeting with the transport firms who are regularly visiting site, to re inform them of the designated traffic route for the site and to emphasise that lorries should keep down their speed as they are in a residential area, the limit is 20mph and that more speed generates more dust in dry conditions or spray when it is wet. Other suppliers will be notified at placement of orders and at the pre commencement on site meetings. The gatemen will hand out copies of the designated HGV route to drivers leaving site to reinforce the message.</p>	<p>CR Info Info</p>
<p>Odour: - Positive comments that overall the smell had improved and in the last quarter have been no complaints to Southern Water Customer Service or to Southampton City Council. The hope is that this will be the same in the warmer weather when more windows may be open.</p>	<p>Info</p>
<p>Noise: - The lack of excessive noise during demolition was commented on, and being pre-prepared by the information letters helped.</p>	<p>Info</p>

<p>In response to the question was asked on how high the new buildings would be. The secondary building which will be next to Victoria Road will 12.5 metres at its highest point.</p>	<p>Info</p>
<p>In response to the query as to the necessity to doing work on the main sewer in Victoria Road. At this time there are no planned works for Victoria Road.</p>	<p>Info</p>
<p>SSE are installing a new power supply to the site. The exact route and timing of the installation is not known at present. SW will let residents know when we have the information.</p>	<p>Info</p>
<p>5. AOB</p> <p>Owners of a nearby property expressed concerns over wall and ceiling cracks and they gave their details to Adrian Bollons at the end of the meeting. If available the survey report for the property will be sourced and a follow up survey will be carried out.</p>	<p>AB</p>
<p>Date of next meeting:</p> <p>18:30 July 27th 2016 At the Project Office Woolston Wastewater Treatment Works.</p>	