

The Green, Southwick Infiltration Plan

Appendix A – Status of Planned Actions - August 2025




from
**Southern
Water** 


Summary of work completed

Action	Km of sewer
Length Surveyed by CCTV	2.47
Length Surveyed by Electroscan	0.0
Length with no work required	1.79
Length Sealed	0.68
Length to be sealed	0.52
Manholes sealed	5
Manholes to be sealed	1

Reporting Year	Surveyed (km)	Sewers Sealed (km)	Manholes Sealed
2014	0.93	0	0
2015	1.45	0.3	5
2016	0	0.08	0
2017	0	0	0
2018	0.09	0	0
2019	0	0.21	0
2020	0	0	0
2021	0	0	0
2022	0	0	0
2023	0	0	0
2024	0	0.09	0
2025	0	0	0
Total	2.47	0.68	5

Reference Plan





Detailed plan 1

Note – sewers shown as surveyed by cctv or Electrosan (green line) with no corresponding sealing work have been determined to not require rehabilitation. The use of storm harvester data will be used at some point in the future to target inspections and find infiltration

